PRE-CONSTRUCTION CHECKLIST

Ensure everything is in place before breaking ground

Project: _____ Date: _____

Builder: _____ Site Supervisor: _____

CONTRACTS & APPROVALS

	Item	Status
☐	Building contract signed by all parties	
☐	Development consent / CDC obtained	
☐	Construction certificate issued	
☐	Home building compensation insurance in place	
☐	Deposit received	
☐	Builder licence current and valid	
☐	Public liability insurance current	
☐	Workers compensation insurance current	

DESIGN & DOCUMENTATION

	Item	Status
☐	Approved plans on site	
☐	Engineering drawings received and reviewed	
☐	Specifications complete and issued	
☐	Soil / geotechnical report obtained	
☐	Survey plan obtained (boundaries, levels, setbacks)	
☐	Energy rating / BASIX certificate obtained	
☐	Bushfire assessment (if applicable)	
☐	Flood report (if applicable)	

SITE PREPARATION

	Item	Status
☐	Site inspection completed	
☐	Dial Before You Dig (DBYD) enquiry completed	
☐	Service locations marked on site	
☐	Tree protection measures in place (if applicable)	
☐	Sediment and erosion controls installed	
☐	Temporary fencing / hoarding installed	

	Item	Status
☐	Site toilet ordered and delivered	
☐	Skip bin / waste management arranged	
☐	Temporary power connected or generator on site	
☐	Temporary water connected	
☐	Site sign installed (as per council requirements)	

SAFETY & COMPLIANCE

	Item	Status
☐	Site safety management plan prepared	
☐	First aid kit on site	
☐	Fire extinguisher on site	
☐	Emergency contact list displayed	
☐	WHS notification to SafeWork (if required)	
☐	Asbestos inspection / report (demolition)	
☐	SWMS prepared for initial high-risk work	

NEIGHBOURS & ACCESS

	Item	Status
☐	Adjoining owners notified	
☐	Party wall agreements (if applicable)	
☐	Site access confirmed (driveways, crane access)	
☐	Council road / footpath permits (if required)	
☐	Parking arrangements confirmed	

TRADES & PROGRAM

	Item	Status
☐	Construction program prepared	
☐	Key trades booked with start dates confirmed	
☐	Long-lead items identified and ordered	
☐	Client selections required before lock-up identified	

Completed by: _____ Signature: _____ Date: _____